

Activity ID	Activity Name	Original Duration	Start	Finish	2018	2019	2020
<b>199121 - Foote Creek - Detailed Design - LIVE</b>		488	01-Oct-18	02-Sep-20			
<b>Construction &amp; Startup</b>		488	01-Oct-18	02-Sep-20			
<b>Black &amp; Veatch</b>		75	18-May-20	01-Sep-20			
4144	RFI Support during Construction	60	18-May-20	11-Aug-20			
4154	As Built Drawings	15	12-Aug-20	01-Sep-20			
<b>Owner</b>		488	01-Oct-18	02-Sep-20			
4164	Environmental Permitting	140	01-Oct-18	19-Apr-19			
4194	Mobilization / Laydown / Trailer	10	22-Apr-19*	03-May-19			
4054	Procurement & Fabrication of Collection System Cable and Switchgear	100	18-Dec-18	09-May-19			
4184	Collection System Cable & Switchgear Delivery	15	10-May-19	30-May-19			
4204	Site Roads	20	06-May-19	31-May-19			
4064	WTG Foundations Installation	30	03-Jun-19	16-Jul-19			
4074	Underground Collection Cable Installation	30	03-Jun-19	16-Jul-19			
4104	Met Tower Installation	10	02-Jul-19	16-Jul-19			
4174	WTG Deliveries	10	08-Jun-20*	19-Jun-20			
4084	Mitsubishi Turbine Demolition	60	27-Apr-20	21-Jul-20			
4094	WTG Installation	20	23-Jun-20	21-Jul-20			
4114	Mechanical Completion	15	22-Jul-20	11-Aug-20			
4124	Testing/Commissioning	15	12-Aug-20	01-Sep-20			
4134	COD	1	02-Sep-20	02-Sep-20			

█ Actual Work    █ Critical Remaining Work  
█ Remaining Work    ◆ Milestone

TASK filter: New.