

**LIST OF PERMITS NEEDED FOR CONSTRUCTION - Foote Creek I Wind Repowering Project
October 2018**

Agency	Permit/Decision	Status	Anticipated Permit Application Date
Federal			
U.S. Army Corps of Engineers (USACE)	Clean Water Act - Section 404 - Individual or Nationwide Permit (if needed)	Pending final project design; File prior to initiation of construction	Need will be determined in the BLM NEPA process
Federal Aviation Administration	Notice of Proposed Construction or Alteration – FAA Form 7460-1	Pending final project design; File prior to initiation of construction	Spring 2019
U.S. Environmental Protection Agency (EPA)	Spill Prevention Control and Countermeasure Plan (SPCC)	Pending final project design; File prior to initiation of construction	Spring 2019
U.S. Fish and Wildlife Service (USFWS)	Eagle Conservation Plan – Voluntary Guidelines for Wind Energy Projects	Pending final project design; Ongoing coordination with USFWS and Wyoming Game and Fish Department	No actual permit issued, will continue to work through summer 2019
U.S. Fish and Wildlife Service (USFWS)	Bird and Bat Conservation Strategy	Pending final project design; Ongoing coordination with USFWS and Wyoming Game and Fish Department	Pending final project design; Ongoing coordination with USFWS and Wyoming Game and Fish Department
Department of Commerce Telecommunication Information Agency	Determination of impacts to radar and transportation systems	Pending final project design	Spring 2019
Carbon County	Floodplains considerations	Pending final project design – Will determine if floodplains are affected by the project	Spring 2019

LIST OF PERMITS NEEDED FOR CONSTRUCTION - Foote Creek I Wind Repowering Project (continued)

Agency	Permit/Decision	Status	Anticipated Permit Application Date
State			
Wyoming Department of Transportation	Port of Entry authorization for oversized/overweight loads	Obtain prior to/during construction when equipment delivery schedule and routes are finalized	Spring/Summer 2019
Wyoming Department of Transportation	Approach permit/right-of-way access	Pending final design - Obtain prior to/during construction	Spring/Summer 2019
Wyoming State Engineer (WSO)	Temporary Water Use Agreement for Construction Water	Pending final design, will obtain necessary permit(s) prior to/during construction (if needed)	Spring/Summer 2019
Wyoming State Historic Preservation Office (SHPO)	Cultural resources and property review	Pending final design	No permit issued - cultural resources survey is ongoing - Spring/Summer 2019
Wyoming Department of Environmental Quality	Industrial Siting Permit – Section 109	May not be needed for repowering – will confirm	Autumn 2018
Wyoming Department of Environmental Quality	Pollutant Discharge Elimination System – Large Construction Stormwater Permit	Pending final design, will obtain necessary permit(s) prior to construction – in conjunction with EPA	Spring/Summer 2019
Wyoming Department of Environmental Quality	Air Quality – Temporary/Portable Source Air Permit	Pending final design- will be obtained by construction contractor for batch plant (if needed)	Spring/Summer 2019
Wyoming Department of Environmental Quality	Mining/quarry permit (non-coal) for gravel Quarry and construction materials	Pending final design (if needed)	Spring/Summer 2019

LIST OF PERMITS NEEDED FOR CONSTRUCTION - Foote Creek I Wind Repowering Project (continued)

Local			
Carbon County	Conditional Use Permit (CUP)	CUP required for commercial wind energy systems – application in process	In process - ongoing
Carbon County	Building Permit	Required prior to commencement of construction	Winter/Spring 2019
Carbon County	County Road Permit/Road Use Agreement	Required for use of County Roads.	Winter/Spring 2019